

Activity ID	Activity Name	OD	AD	RD	Start	Finish	Actual Start	Actual Finish	Total Float	2015												2016												2017												
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
Commisioning																																														
Cx Process																																														
A4060	Cx Develop and Maintain Master List	80	0	80	22-May-15	15-Sep-15				36	Cx Develop and Maintain Master List																																			
A4050	Cx Start Up Plan Development	15	0	15	16-Sep-15	06-Oct-15				36	Cx Start Up Plan Development																																			
A3660	Start-up Plan Distribution	5	0	5	07-Oct-15	13-Oct-15				36	Start-up Plan Distribution																																			
A3670	Start-up Plan Review Process	10	0	10	14-Oct-15	27-Oct-15				36	Start-up Plan Review Process																																			
A3680	Cx Contruction Checklist Development	15	0	15	28-Oct-15	17-Nov-15				36	Cx Contruction Checklist Development																																			
A3930	Cx Construction Checklist Distribution	5	0	5	18-Nov-15	24-Nov-15				36	Cx Construction Checklist Distribution																																			
A3940	Cx Construction Checklist Review Process	10	0	10	25-Nov-15	09-Dec-15				36	Cx Construction Checklist Review Process																																			
A3950	Cx Construction Checklist Approval	1	0	1	10-Dec-15	10-Dec-15				36	Cx Construction Checklist Approval																																			
A3960	Cx Functional Test Procedure Development	15	0	15	11-Dec-15	04-Jan-16				36	Cx Functional Test Procedure Development																																			
A3970	Cx Pre-Testing Meeting	1	0	1	05-Jan-16	05-Jan-16				36	Cx Pre-Testing Meeting																																			
A3980	Cx Functional Testing	15	0	15	16-Mar-16	05-Apr-16				-1	Cx Functional Testing																																			
A3990	Cx Development of Deficiencies Log	5	0	5	06-Apr-16	12-Apr-16				-1	Cx Development of Deficiencies Log																																			
A4000	Cx Post Functional Testing Meeting	1	0	1	13-Apr-16	13-Apr-16				-1	Cx Post Functional Testing Meeting																																			
A4010	Cx Deficiencies Resoultion Process	5	0	5	14-Apr-16	20-Apr-16				-1	Cx Deficiencies Resoultion Process																																			
A4020	Cx Re-Testing as Needed	5	0	5	21-Apr-16	27-Apr-16				-1	Cx Re-Testing as Needed																																			
A4030	Training as Required	5	0	5	28-Apr-16	04-May-16				-1	Training as Required																																			
A4040	Cx Report Development	12	0	12	05-May-16	20-May-16				-1	Cx Report Development																																			
A3580	Cx Report Approval	1	0	1	23-May-16	23-May-16				-1	Cx Report Approval																																			
Warranty / O&Ms																																														
A3650	Request and Package Warranties / O&Ms	30	0	30	06-Jan-16	16-Feb-16				36	Request and Package Warranties / O&Ms																																			
A4070	Review Warranties / O&Ms	30	0	30	17-Feb-16	29-Mar-16				36	Review Warranties / O&Ms																																			
A4080	Submit Warranties / O&Ms	1	0	1	30-Mar-16	30-Mar-16				36	Submit Warranties / O&Ms																																			
Sitework																																														
General Sitework																																														
A1000	Site Clearing & Demo	10	0	10	06-Apr-15	17-Apr-15				181	Site Clearing & Demo																																			
A2680	Install MEP Underground	7	0	7	20-Apr-15	28-Apr-15				181	Install MEP Underground																																			
A3460	Demo Existing Parking Lot	5	0	5	29-Apr-15	05-May-15				181	Demo Existing Parking Lot																																			
A3470	Export Material from Demolished Lot	3	0	3	06-May-15	08-May-15				181	Export Material from Demolished Lot																																			
A3480	Fine Grade Parking Lot	3	0	3	11-May-15	13-May-15				181	Fine Grade Parking Lot																																			
A2990	Install Site Concrete, Sidewalks, Planters & Curbs	15	0	15	14-May-15	04-Jun-15				181	Install Site Concrete, Sidewalks, Planters & Curbs																																			
A3190	Install Site Lighting	5	0	5	05-Jun-15	11-Jun-15				181	Install Site Lighting																																			
A3180	Install Hardscape & Landscape Items	15	0	15	08-Jan-16	28-Jan-16				36	Install Hardscape & Landscape Items																																			
A3490	Install CAB & AC Pavement	10	0	10	29-Jan-16	11-Feb-16				36	Install CAB & AC Pavement																																			
A3160	Seal and Restripe Existing Parking Areas	10	0	10	12-Feb-16	25-Feb-16				36	Seal and Restripe Existing Parking Areas																																			
A3170	Install Exterior / Parking Signage	10	0	10	26-Feb-16	10-Mar-16				36	Install Exterior / Parking Signage																																			
A3570	Rain Day Impact Allowance	15	0	15	11-Mar-16	31-Mar-16				36	Rain Day Impact Allowance																																			
Electrical Cart Enclosure																																														
A3040	MEP Underground	10	0	10	29-Apr-15	12-May-15				192	MEP Underground																																			
A3070	Excavate, Form & Pour Concrete Footings	10	0	10	13-May-15	26-May-15				197	Excavate, Form & Pour Concrete Footings																																			
A3080	Set Steel	5	0	5	27-May-15	03-Jun-15				197	Set Steel																																			
A3090	CMU Wall	15	0	15	04-Jun-15	24-Jun-15				197	CMU Wall																																			
A3100	Install Metal Roof	5	0	5	25-Jun-15	01-Jul-15				197	Install Metal Roof																																			
A3110	Painting	5	0	5	02-Jul-15	09-Jul-15				197	Painting																																			
A3120	Install Charging Equipment	10	0	10	10-Jul-15	23-Jul-15				197	Install Charging Equipment																																			
Mechanical Yard																																														
A1330	MEP Underground	10	0	10	13-May-15	26-May-15				192	MEP Underground																																			
A1290	Excavate, Form & Pour Walls	10	0	10	27-May-15	10-Jun-15				192	Excavate, Form & Pour Walls																																			

█ Remaining Level of Effort █ Remaining Work ◆ ◆
█ Actual Work █ Critical Remaining Work

Data Data: 19-Nov-14
Current Date: 18-Nov-14

Harbor College Old Admin Modernization - Design Update #04

LACCD - Update Layout Mod1
TASK filter: All Activities

Date	Revision	Checked	Approved
16-Apr-14	#1	Patrick Morse	

